ADDENDUM



Date:9/23/16To:All BiddersFrom:Rachel Adams, AIAProject:Cesar Chavez Portables AdditionProject No.:1606-00Subject:Addendum No. 2DSA No.:A# 04-115449

The following changes, omissions and/or additions to the Project Manual and/or Drawings shall apply to proposals made for and to the execution of the various parts of the work affected thereby, and all other conditions shall remain the same.

This Addendum may include revised Project Manual pages and/or Drawings that are to be inserted in the correct sequence in the Bidding Documents.

Text deleted from the Project Manual by this Addendum is indicated by overstrike. Example: Overstrike

Lines in which text has been modified or added by this Addendum are indicated by a double underline.

Revisions to Drawings are identified by the Addendum number.

Careful note of the Addendum shall be taken by all parties of interest so that the proper allowances may be made in strict accordance with the Addendum, and that all trades shall be fully advised in the performance of the work which will be required of them. Cross-check all revised documents.

In case of conflict between Drawings, Project Manual, and this Addendum, this Addendum shall govern.

A. PRE BID CLARIFICATION:

Q1. Concerning the Deduct Alternate and ASI #2; besides the front retaining wall, due to elevation of the pad being below the existing, you will need to add two more Retaining walls on the left and on the right of pad.

A1. We do not believe sidewall retainage is necessary. See attached Exhibit A showing existing grades; we believe ASI #2 illustrates there is enough width between the existing paving and the new portable to accommodate a slope to the east and to the west.

Q2. Concerning the Deduct Alternate and ASI #2: by doing that we are creating a Pit Set which involves Crane expense, exporting dirt at least 20 yards, over excavate the pad due to foundation installation. See S1.0 detail 4&8 attached. To nail the skirting and install pipes into the foundation you need at least 24 inches space. When the foundation gets completed the retaining wall gets belt. TMP ramps cost around \$3,000 each.

A2. If you believe you are unable to provide a deductive alternate price for ASI #2 please identify a value of \$0.00 and note as such. As noted in Addenda #1, owner is choosing the lowest bidder from the base bid.



Q3. Concerning the Deduct Alternate and ASI #2: There is also one more issue with building the retaining walls on the perimeter of modulars. Cross Ventilation will be blocked by these walls. These Classrooms have four Vents on 24 feet side and two big vents at 40 feet side of the portable, minimum of 6.4 square feet per building. How do we keep that in place.

A3. No side retaining walls are to be installed, see response and thus vents are not being blocked.

Q4. The Path of Travel of Utilities (electrical, low voltage) runs in top of the Existing Pad of Utilities. We can move the two classrooms north about two feet and run the Path of Travel along the new classroom.

A4. Correct, as noted in both ASI #1 and ASI #2 the portables are shifting northward so that they run adjacent to the existing paving, and thus there will be room available for the utility trench and reduce crossings over the existing concrete swale.

Q5. The Measurements of Building are Chassis Beam= 8", sub-flooring=1" and the minimum Foundation height is 4 1/2" totaling 13 1/2 inches. Please pay attention FF and New Top Asphalt elevation to be minimum 13 1/2" when ramps are not used.

A5. Correct, building frame and foundation were calculated in our FF and Asphalt Elevations.

Q6. On the Electrical Plans 3.1 under Data Riser Diagram, Note 1 says to provide necessary fiber switch, programming and testing for a complete connection. Was this needed to be provided by contractors because there was nothing in the Addendum 1 Spec Section that gave any requirements on what the contractors will need to furnish in regards to a New Network Switch for the additional new Data Drops.

A6. SBCUSD anticipates there is enough room within the existing panel to accommodate the new portables, however if needed the new network switch will be provided by owner. Contractor shall terminate, connect, and provide testing for complete functioning system.

Q7. Sheet A0.01 Noted N08 & N09 call for the contractor to verify locations of existing accessories. Can access to these areas be provided to allow contractors to verify?

A7. A pre-construction site visit was conducted to allow contractor access for pre-bid verification upon request. See attached record drawings for use. Upon notice of award contractor will be able to coordinate access as needed to verify locations.




Q8. The answer to Question 14 in addendum 1 didn't not give manufacturer info for addition of a Security Expansion Panel per SBUSD requirements, they just gave the info on the 360 Motion Sensor. We will need to know what manufacture their head end is so that we can tie into in correctly with the correct make and model of the requested new Security Expansion Panel.


A8. A pre-construction site visit was conducted to allow contractor access for pre-bid verification upon request. The existing head end equipment is ADT. Note: Contractor shall eliminate programming from base bid scope of work, all device programming and testing for functioning system shall be completed by owner.

B. BID PACKAGE EXHIBITS

- 1. Exhibit A: A04-107052 Asbuilt Grading Plans Sheet C1
- 2. Exhibit B: A04-102159 Asbuilt Staff Restroom Plans Sheet AA-4.1

END OF ADDENDUM NO. 2 Submitted by, RACHEL ADAMS Managing Principa Architecture for Education





LEVELS ON: 1-60,62,63