

San Bernardino City Unified School District

2004 General Obligation Bond - Measure T

Citizen's Oversight Committee

Program Progress Report

January 6, 2005

Project Status Overview

Cesar Chavez Middle School

- 1161 student capacity
- 43 classrooms
- 87,921 square feet
- Project Budget: \$21.4 million
- Expenditures to Date: \$5,411,962
- Expenditures from 2004 Bond: \$0
- Completion Date: September, 2005



Cesar Chavez Middle School



Cesar Chavez Middle School



Cesar Chavez Middle School



Cesar Chavez Middle School



Project Status Overview

Anton Elementary School

- 718 student capacity (ST)
- 30 classrooms
- 50,721 square feet
- Project Budget: \$17.8 million
- Expenditures to Date: \$8,513,632
- Expenditures from 2004 Bond: \$0
- Completion Date: February, 2005



Anton Elementary



Anton Elementary



Anton Elementary



Anton Elementary



Anton Elementary



Status Project Overview

✦ Jones Elementary School

- ✦ 725 student capacity (ST)
- ✦ 32 classrooms
- ✦ 51,495 square feet
- ✦ Project Budget: \$25.9 million
- ✦ Expenditures to Date: \$10,188,637
- ✦ Expenditures from 2004 Bond: \$0
- ✦ Completion Date: January, 2006



Project Status Overview

✦ Emmerton Elementary School

- 725 student capacity (ST)
- 29 classrooms
- 47,636 square feet
- Project Budget: \$18.1 million
- Expenditures to Date: \$4,233,780
- Expenditures from 2004 Bond: \$0
- Completion Date: June, 2006



QUESTIONS